

Longrock Coastal Protection Newsletter - June 2019

Rock armour works continue and access ramps started on Longrock Beach.

On Site Progress

Works to the new access ramps have commenced. These works comprise of:

- Grading the sand from the South West Coastal Path to the beach,
- Importing and compacting a layer of stone,



- Concrete channels being formed and poured
- The trackway being lifted and fitted into place and
- Finished by filling edges and trackway joints with concrete

To keep up to date with ongoing scheme updates, please visit the Cormac Major Projects page:

<https://www.corma ltd.co.uk/in-your-area/our-works-in-penzance/long-rock-coastal-protection-works/>

New rock armour is ongoing.



An area of rare dune grass has been retained as part of the works. It was stripped under ecologist supervision to facilitate the rock armour construction and translocated once this area of rock armour was complete.

Forthcoming Works

The western access ramp is due to be completed in early June 2019. Work to the eastern and car parks ramps to commence.

Construction of the rock armour is ongoing. Rock armour deliveries will conclude mid-June 2019.

Planned completion for the works is mid-August 2019. The car park will be fully re-opened to the public after the site compound has been demobilised.

If you need to make any enquiries about our works please send them to us at contracting@corma ltd.co.uk. Alternatively, to send us a letter, the address is:

Cormac, Higher Trenant Road, Wadebridge, PL27 6TW

The Long Rock Coastal Protection Scheme is part funded by the European Regional Development Fund. The Cornwall Council scheme is being constructed by CORMAC Solutions Ltd.



European Union
European Regional
Development Fund